Solid Waste Management

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Solid Waste Management in Ward No 15 Dasarahalli
2	Estimated cost and Technical Sanction NO and Date	Rs.7.50 Lakhs, T.S No.31/20-21, 20.05.2019
3	Amount of Tender	454846.00
4	Job Code No	015-19-000016
5	Name & Address of the contractor	K S Ramesh
6	Aggrement No & Date	EE/DD/AGR/166 /20-21, Dt.01.02.2021
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/166 /20-21, Dt.01.02.2021
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	No
12	Due date of Starting the work	02.05.2021
13	Due date of completion of the work	21.09.2021
14	Actul Date of completion of the work	01.05.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	02.05.2021
17	No of Days	143 Days
18	Time Extension Recommended	02.05.2021 to 21.09.2021 143 Days

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	80%
21	Approximate time required for completion on the work	90 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	600000 (80%)
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	-
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Fine @ 1% may be granted for delay period 142 days with effect of 11/10/day (10th day).

ASSISTANT ENGINEER
Ward No 15

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು